

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Collins Elementary	1	Merritt Dr/Blaney Ave: - ADA compliant curb ramps	City of Cupertino
		- High-vis. Crosswalks	City of Cupertino
	2	Blaney Ave/Pear Tree Ln: - ADA curb ramps	City of Cupertino
		Revised to install Red Reflective Sign Post Panel on the existing Stop Sign Post	City of Cupertino
	3	Forest Ave/Plum Tree Lane: - Yellow high vis. Crosswalks on all legs of intersection	City of Cupertino
		- Yield sign and yield line on Toni ct.	City of Cupertino
		- Yield lines prior to crosswalk on Forest (Removed)	City of Cupertino
	5	School Frontage: - Green conflict striping in bike lanes	City of Cupertino
		- Make more prominent sign to replace existing sign at driveway exit: No Left Turn 8:30 - 4pm	CUSD
		Extend detectable warning surface along drop off area	CUSD
	6	Blaney Ave/Twilight Ct: - Install yellow high-visibility crosswalk across Twilight Court	City of Cupertino
	7	Bright Horizons Parking Lot/Portal Ave: - Install swing gate at "Staff Parking Only" marking area (to be closed during School hours)	CUSD
		- Install yellow high-visibility crosswalk at Portal Avenue/Amherst Drive	City of Cupertino
	2	Tilson Avenue/Tantau Ave: - Install ADA-compliant curb ramps on western corners - Install high-visibility crosswalk (Also added curb extensions at the intersection corners)	City of Cupertino
		- Refresh red curb between driveways.	City of Cupertino
		- Trim bushes on western side of drop-off loop and bus loop exit	CUSD
	4	Phil Lane/Tantau Ave: - Install ADA-compliant curb ramps	City of Cupertino
		Phil Lane/Tantau Ave: - Install detectable warning surface at either end of median refuge	City of Cupertino
	5	Tantau Ave/Barnhart Ave: - Replace existing beacon with Rectangular Rapid Flashing Beacon or other LED flashing beacon.	City of Cupertino
		- Install curb extension at intersection corners. (Bollards)	City of Cupertino
		- Widen sidewalk on Tantau Avenue to match existing paint on street.	City of Cupertino
		- Realign high-visibility crosswalk on Barnhart Avenue to increase visibility (after widening sidewalk)	City of Cupertino
	6	Tantau Ave Drop-Off: - Reconstruct curb to make drop-off loop longer. Include driveway for maintenance vehicle access.	CUSD
		- Install sidewalk on southern end of driveway	CUSD
		- update striping throughout lot	CUSD
	7	Shadygrove Dr/Fern grove Ave/Tantau Ave: - Install ADA-compliant curb ramps.	City of Cupertino
		- Install school Assembly D signage on Tantau Ave.	City of Cupertino

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Stevens Creek	1	Hartman Dr/Ainsworth Dr: - Encourage City of Los Altos to install a vertical centerline treatment on Ainsworth Drive.	County
		- Encourage City of Los Altos to install sidewalks near intersection	County
	2	Bahl/Ainsworth: - Conduct crossing guard study	City of Cupertino
	3	Vista Knoll Blvd/Bahl St: - Install high-visibility crosswalk across Vista Knoll Boulevard and ADA-compliant curb ramp	City of Cupertino
		- Install KEEP CLEAR marking in intersection.	City of Cupertino
	4	Ainsworth Dr/Vista Knoll Blvd: - Install red curb between curb ramp and Varian Way	City of Cupertino
		ADA Ramps and Crosswalk Infront of Varian Park	City of Cupertino
		- Ensure vehicle gates in the Varian Park parking lot are closed at all times	City of Cupertino
		- Install red curb north of parking	City of Cupertino

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Faria Elementary	1	Scofield Drive/Barabara Lane: - Study feasibility of crossing guard.	City of Cupertino
	2	School Drop-Off: - Reconstruct driveways to city standards	CUSD
		- Widen sidewalk at southern end (from five feet to approximately 15 feet).	CUSD
		- Remove damaged and unused pole at exit driveway, south side.	CUSD
	3	Peppertree Lane/Stelling Drive: - Install yellow high-visibility crosswalk across Pepper Tree Lane.	City of Cupertino
		- Install Leading Pedestrian Interval with 5 second lead time for all legs of intersection.	City of Cupertino
		- Install sign alerting users that light doesn't turn green	City of Cupertino
	4	Pepper Tree/Barbara: - study feasibility of crossing guard.	City of Cupertino
		- Install school Assembly B signage.	City of Cupertino
		- Install red curb from light pole to driveway	City of Cupertino
		- Conduct all-way stop sign warrant analysis	City of Cupertino
		- Trim bushes	City of Cupertino
		Install no right turn (8-8:30am) sign	City of Cupertino
	5	Shelly Drive/Bonny Drive: - Install white high-visibility crosswalk on Shelly Drive.	City of Cupertino
		- Conduct stop sign warrant analysis.	City of Cupertino

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Eaton Elementary	1	Pacifica Drive/Whitney Way: - Install speed limit sign east of Whitney Way with 25 Legend	City of Cupertino
	2	Suisun Drive/Farallone Drive: - Replace School Assembly sign with stop sign and pavement marking on Suisun Drive.	City of Cupertino
		- Consider installing raised crosswalk	City of Cupertino
		- extend existing red curb on the east side of the street, south of the crosswalk to total 20 feet	City of Cupertino
		- Remove No Parking sign on the east side of the street, just south of the crosswalk	City of Cupertino
	4	Farallone Drive Parking Lot: - Convert some eastern parking spaces to loading zone to increase loading zone size	CUSD
	5	John Drive/Farallone Drive: - Install red curb on east side of Farallone Drive south of parking lot driveway.	City of Cupertino
		Install no left turn into main lot sign	City of Cupertino
	7	La Roda Drive/Suisun Drive: - Install yield sign and yield line on La Roda Drive - Install high-visibility crosswalk on La Roda Drive	City of Cupertino
	8	Blaney Avenue/Suisun Drive: - Install ADA-compliant Type F curb ramp north of driveway and south of fire hydrant	City of Cupertino
		- Pivot eastern end of southern crosswalk to connect to new ramp	City of Cupertino

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Lincoln Elementary/ Monta Vista HS	A	McClellan Road curve: - Study reconfiguration of the turn immediately west of Byrne Avenue. Consider adding sidewalk or curbing on northern side to connect to the crosswalk at McClellan Road at Byrne Avenue to protect pedestrians	City of Cupertino
	C	Byrne Avenue at McClellan Road: - Add advance yield lines on McClellan Road on both sides of the intersection	City of Cupertino
		- Construct a curb ramp and sidewalk in the northwest corner of the intersection in coordination with recommendation A.	City of Cupertino
		- Study sight lines in advance of intersection caused by change in slope. Consider additional advance warning stencils if crosswalk is obstructed by slope when approaching intersection.	City of Cupertino
		- Add RRFB	City of Cupertino
	D	McClellan Road at Orange Avenue: - Add advance yield lines and markings on McClellan Road on both sides of the intersection. May require re-striping of KEEP CLEAR stencil.	City of Cupertino
		- Review signal length of the flashing crosswalk signal against minimum signal length requirement. Consider retiming signal to better correspond with observed crossing time for elementary & high school students.	City of Cupertino
		- Consider replacement of flashing crossing signal with RRFB.	City of Cupertino
	E	Lincoln Elementary Uncontrolled Crosswalk: - Review signal length of the flashing crosswalk signal against minimum signal length requirement. Consider retiming signal to better correspond with observed crossing time for elementary school students.	City of Cupertino
		- Consider replacement of flashing crossing signal with RRFB	City of Cupertino
	G	McClellan Road at Bubb Road: - Add School Zone signage on McClellan Road approaching the intersection westbound.	City of Cupertino
		- Convert red zone on Fort Baker Drive to white loading zone south of storm drain. 50 feet.	City of Cupertino
		- Install 15-minute loading/unloading zone signs on remainder of Fort Baker (east side only), and both sides of Hyannisport between Fort Baker and Columbus	City of Cupertino
		- Add advance yield lines for uncontrolled crosswalk and Assembly D signage approaching westbound on Presidio Drive.	City of Cupertino
		- Add on U-Turn signage on Presidio Drive	City of Cupertino
		- Add red curb along eastern side of Fort Baker between crosswalk at Presidio and school assembly sign south of crosswalk	City of Cupertino
	I	Hyannisport Drive at Fort Baker Drive: - Reconstruct intersection to close slip lane onto Fort Baker Drive	City of Cupertino
	J	Wilkinson Avenue at Hyannisport Drive: - Add curb ramps in southern leg of the intersection.	City of Cupertino
		- Restripe crosswalk as school zone crosswalk with high visibility, continental striping	City of Cupertino

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Monta Vista Campus Lincoln Campus	1	- Refresh white curb in drop-off zones.	FUHSD
		- Install No Left Turn signage at exit for eastern parking lot. This reduces conflicts at driveway entrances and normalizes traffic flow in parking lot.	FUHSD
	2	- Consolidate both drop-off loops on McClellan Road to a single loop with exit at eastern end of property. Close middle two driveways and reconstruct sidewalk to accommodate crosswalk in recommendation F.	CUSD
		- Remove flexible bollards at drop-off loop entrance to create two through travel lanes.	CUSD
		- Stencil PULL AHEAD in both drop-off loop travel lanes. Refresh white curb loading zones.	CUSD
		- Add signage directing drivers.	CUSD
		- If parking lot is reconfigured, remove signage near exit that is eliminated. If parking lot is not reconfigured, remove defunct sign at current parking lot exit that indicates time of day for Right Turn Only	CUSD
		- Remove STAFF striping from all but four or five parking stalls	CUSD
	3	- Pedestrian path from Fort Baker Drive: Replace bollards to create ADA-compliant access.	CUSD
Homestead HS	1	Mackenzie Drive at Homestead Road: - Install ADA-compliant curb ramps.	City of Sunnyvale
	2	Homestead/Mary: - Install high-visibility crosswalks	City of Sunnyvale
		- Adjust signal timing for all-red pedestrian phase	City of Sunnyvale
		- Reconstruct southwestern corner to tighten turning radius. - Install new ramp approx. nine feet west of light pole. - Build bicycle path behind bench shelter to connect to Mary Avenue Bridge path.	City of Sunnyvale
		- Reduce vehicle lane widths to 11 feet to convert existing bike lanes to buffered bike lane.	City of Sunnyvale
	3	Kennewick Drive at Homestead Road: - Install high-visibility crosswalks on roadway crossings.	Cupertino and Sunnyvale
		- Install pavement markings to promote a thru lane. Provide a loading zone and signage and markings adjacent to curb.	FUHSD/HHS
		- Extend double yellow lines in center turn lane for length of Horseshoe.	
		- Install flexible delineators in the southern double yellow line to block vehicles from turning left from the Horseshoe onto Homestead Road.	City of Cupertino
		- Install flexible delineators in the bike lane on EB Homestead Rd between Mary Ave and the horseshoe	City of Cupertino
	6	South Mary Avenue parking lot access: - Pave informal path to allow for safer bicycle access.	FUHSD/HHS

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Garden Gate	1	School Drop off Shift, extend, and raise pedestrian walkway through the parking lot Install ADA-compliant curb ramps at either end of walkway	CUSD
	2	Greenleaf D. School Frontage: - Trim bushes along sidewalk - Unlock school access gate during drop-off/pick-up - Consider removing parking on N. side of curve - Long-term: obtain easement from school district to install detached sidewalk - Remove bushes along school frontage and widen sidewalk - create bike path inside gate along school frontage	City of Cupertino CUSD/School City of Cupertino City/CUSD City/CUSD CUSD
	3	Flora Vista/Greenleaf: - install yellow high-vis crosswalk across Greenleaf dr. on the east side of intersection	City of Cupertino
	4	Stelling Rd./Greenleaf: - study pedestrian signal timing	City of Cupertino
	5	Castine Ave/Greenleaf Dr: - conduct crossing guard warning analysis Install yield markings on Castine	City of Cupertino City of Cupertino
	6	Ann Arbor/Greenleaf: - conduct crossing guard warrant analysis - Install ADA-compliant curb ramp at crosswalks	City of Cupertino City of Cupertino
	7	Ann Arbor: - install yellow high-vis crosswalks and yield markings across Grenola Dr	City of Cupertino
		- install yellow high-vis crosswalks (crossing Ann Arbor, south leg) Hazelbrook Dr. Need to update to ADA Ramps	City of Cupertino
		- Trim landscaping	City of Cupertino
		- Conduct yield sign warrant analysis on Hazelbrook Dr. (Stop Sign)	City of Cupertino
		- Long term- close sidewalk gaps - west side	City of Cupertino

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Hyde Middle School	1	Shadygrove Dr/Hyde Ave: - Conduct STOP sign warrant analysis for Hyde Ave. Approach - Trim vegetation around intersection	City of Cupertino
	2	Disney Ln/Miller Ave: - Install yellow high-vis crosswalks - reduce/tighten curb radii with concrete or posts to slow turning vehicles	City of Cupertino
	3	Willowgrove Ln/Hyde Ave: - install curb extensions w/ ADA compliant curb ramps on both sides of intersection - check condition of high visibility crosswalks and repaint if faded	City of Cupertino
	4	Bollinger Rd./Miller Ave: - Install yellow high-vis crosswalks on all legs of intersection	City of Cupertino
	5	School Drop Off:	
	A	- In staff parking area, shift parking spaces east and install painted walkway between property line and parking stalls. Install wheel stops in parking spaces	CUSD
		- Remove two parking spaces in staff parking area and cut through landscape area to connect walkway to sidewalk	CUSD
	B	- Widen walkway between tree and school to approximately seven feet -Long term: Extend curbed drop-off area	CUSD
	C	- Install "Pull Forward" signs along drop-off zone - Assign at least two spaces to staff parking in the eastern parking area	CUSD
		- Install sign at existing flexible delineator to indicate drop-off line or thru line	CUSD
		- Reinstall flexible delineators that have been knocked down	CUSD
	D	- Install five-foot walkway between existing sidewalk and school entry	CUSD
	6	Hyde Ave/Bollinger Rd: - Trim vegetation on Bollinger Rd.	City of Cupertino

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Cupertino High School	1	Stevens Creek/Finch: - Reconfigure intersection to tighten radius on southeast corner to eliminate slip lane	City of Cupertino
		- Tighten radius and install ADA-compliant curb ramps on southwestern corner of intersection	City of Cupertino
		- Install yellow high-visibility crosswalks on east side and south side of intersection	City of Cupertino
		- Long term: Install protected intersection and bicycle signal with Lead Bicycle Interval when separated bikeway is installed along Stevens Creek Boulevard	City of Cupertino
	2	Finch Av/Sorenson Ave and Finch/Craft Dr: - Install ADA-compliant curb ramps	City of Cupertino
		- Add RRFB at Sorenson	City of Cupertino
	3	Southern Parking Lot: - Install raised pedestrian walkways across driveways and reconfigure curbs	FUHSD/CHS
		- Install painted walkway through parking lot	FUHSD/CHS
		Finch Ave: - Widen sidewalk between Tilson Ave. and emergency access gate North of baseball field to approx. 8 ft.	City of Cupertino
	5		
	6	Calle de Barcelona/Finch: - Install KEEP CLEAR marking in intersection	City of Cupertino
		- Move crosswalk/stop sign closer to Finch Avenue	City of Cupertino
		- Install curb extensions and ADA-compliant curb ramps at crosswalk across Finch Avenue	City of Cupertino
		- Conduct crossing guard warrant study	City of Cupertino
	2	Yorkshire Dr: - install concrete paths between sidewalk and gates	CUSD/Regnart
		- Install yield markings on both sides of crosswalk on Bubb Rd.	City of Cupertino
		- Consider installing flashing lights	City of Cupertino
	4	School Drop Off: - Repaint drop-off loop	CUSD/Regnart
		- Install No Left Turn sign to discourage left turns into driveway	City/CUSD/Regnart
	6	Belknap Dr/Yorkshire Dr: - install curb extension on southeastern corner	City of Cupertino

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
Kennedy Middle School	1	Presidio Dr/Bubb Rd: - Conduct STOP sign warrant analysis on Bubb Rd at Presidio Dr.	City of Cupertino
	2	Shannon Ct/Bubb Rd/Hyannisport Dr: - Trim overgrown tree on W. side of Bubb RD.	City of Cupertino
		- Install yellow high-vis crosswalk w/ advanced stop line across Shannon Ct.	City of Cupertino
	3	Holly Oak Dr/Bubb Rd: - Install yellow high-vis crosswalk with advanced STOP line across Holly Oak Dr.	City of Cupertino
	4	Eastern School Drop-Off: - Install pull forward signage at driveway entrance	CUSD
		- Repave and consider widening pathway from sidewalk to school entrance to at least 8 ft.	CUSD
		- Trim landscaping on Bubb Rd. at driveway exit	CUSD
		- Add drop-off area in patch of unused land	CUSD
	5	Pumpkin Dr/Bubb Rd: - Install yellow high-vis crosswalks with advance STOP lines	City of Cupertino
	6	Bubb from Hyannisport to Pumpkin: - Consider implementing Class IV bike lane along school frontage after testing the concept with a pop-up separated bike lane.	City of Cupertino
Lawson Middle School	1	Mariani Ave/Infinite Loop: - Work with Apple to develop multi-use path south of sidewalk along south side of Mariani, connecting De Anza Boulevard to Merritt Drive. If funding is available.	City of Cupertino
		- Convert transverse crosswalk to yellow high-vis crosswalk	City of Cupertino
	2	Merritt Dr/Larry Way/Vista Dr: - Install in-street school crossing signs (R1-6) in the crosswalks across Merritt Dr.	City of Cupertino
	3	Northern School Drop-off: - install signage to encourage drivers to pull forward	CUSD
		- Install landscaping or pedestrian barricade to prevent pedestrians from crossing parking lot.	CUSD
		- Remove crosswalk across Merritt Drive at Larry Way	City of Cupertino

School Walk Audits - Master List

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District or Other Jurisdiction

Updated June 2026

School Name	Improvement Description		Jurisdiction
	4	Apple Tree Ln/Vista Dr: - Install KEEP CLEAR markings in both N.bound and S.bound directions of the intersection	City of Cupertino
		- Install in-street school crossing sign in the crosswalk across Vista Dr.	City of Cupertino
		- Shift crosswalk to north end of intersection. Requires tree removal.	City of Cupertino
	5	Eastern School Drop-Off: - Remove center delineators	CUSD
		- Install signage to encourage drivers to pull forward	CUSD
	6	Vista Dr/Forest Ave: - Install shared-use path beside Lawson track from Forest Ave to bike cage	City of Cupertino/CUSD
	7	Southern parking lot: - Install in-street, two-way Class IV bike lanes along north side of Forest between Southern parking lot entrance and Vista Dr	City of Cupertino
		Prohibit Parent drop-off/pick-up in this lot	CUSD
		Move bicycle parking to the southern end of the school (location to be determined)	CUSD
	8	Forest Ave/Vista Dr: - Conduct crossing guard warrant analysis	City of Cupertino
		- Install pilot bulb-outs with bollards at northeast and southeast corners	City of Cupertino
		- Install in-street school crossing sign in the crosswalk across Forest Ave.	City of Cupertino